



**DEPARTMENT OF
WATERSHED MANAGEMENT**

**SINGLE FAMILY RESIDENTIAL
EROSION CONTROL FINAL INSPECTION REPORT**

DATE: _____ **SITE REPRESENTATIVE:** _____ **INSPECTOR:** _____
PERMIT NUMBER: _____ **SUBDIVISION:** _____ **STAND ALONE ()** _____
LOT ADDRESS: _____ **LOT NUMBER:** _____

A final erosion inspection for compliance with the specifications of the City of Atlanta Soil Erosion and Sedimentation Control Ordinance has been **APPROVED OR REJECTED** as indicated below by the Department of Watershed Management’s Bureau of Watershed Protection.

ITEMS INSPECTED

	ACCEPTED:	REJECTED:	N/A
1. () APPLICABLE PERMITS/PLANS ON-SITE/REVIEWED	()	()	()
2. () ADDRESS VERIFICATION (visibility from the street)	()	()	()
3. () CURB, GUTTER, DRIVEWAY & SIDEWALKS	()	()	()
4. () SEWER CLEAN OUT	()	()	()
5. () DRAINAGE (To include compliance with site grading plan/site plan and 6”/10’, and facilities such head wall protection)	()	()	()
6. () STABILIZATION (100% VEGETATIVE COVER)	()	()	()
7. () SLOPE STABILITY 2:1 (VEG./MATting/PLANT MAT.)	()	()	()
8. () RETAINING WALL INDEMNIFICATION (Permits)	()	()	()
9. () BUFFER INTACT	()	()	()
10. () SEDIMENT BARRIERS REMOVED (I.E. SILT FENCE)	()	()	()

APPROVED FOR RELEASE () **DENIED FOR RELEASE ()**
() A copy of this document has been provided to the owner/contractor/job site foreman and a copy will be maintained in the City of Atlanta project files.

_____ **GASWCC Certification No.** _____
Environmental & Construction Enforcement Inspector

THE CITY OF ATLANTA’S SINGLE FAMILY RESIDENTIAL FINAL INSPECTION CRITERIA DESCRIBES THE STANDARDS FOR EACH INSPECTION